Galt Joint Union Elementary District needs a community member who is an active member of a taxpayers' association to serve on our Measure K Citizens' Bond Oversight Committee. Howard Jarvis and the California Taxpayers' Associations are examples of taxpayers' associations. You can become a member at caltax.org.

The Citizens' Bond Oversight Committee shall inform the public concerning the expenditure of bond revenues. The citizens' oversight committee shall actively review and report on the proper expenditure of taxpayers' money for school construction.

Please contact Marie Williams if you are interested in serving on this committee. mwilliams@galt.k12.ca.us

## Funding For School Facility Program By School Services of California

On September 6, 2019, State Treasurer Fiona Ma announced the sale of \$2.4 billion in general obligation bonds—\$664 million of which is earmarked for K-12 facilities projects under the School Facility Program (Proposition 51). This sale makes a dent in Governor Newsom's promise to issue bonds for school facilities. The State Allocation Board is anticipated to apportion these funds at its September 25, 2019, meeting. In addition to funding for facilities, the sale included \$1.7 billion of refunding bonds to refinance bonds previously issued, which will provide \$690 million in savings to California taxpayers over the next 20 years.

Since November 2018, GJUESD has submitted 6 School Facility Program applications to the Office of Public School Construction.

Assembly Bill (AB) 48 by Assemblymember Patrick O'Donnell (D-Long Beach) and Senator Steve Glazer (D-Orinda) is the legislative vehicle that would place a \$15 billion school construction bond on the 2020 primary election ballot. The bill was significantly amended last week after negotiations between the author, legislative leadership, and the Newsom Administration. Since the bill would place a measure on the ballot before voters, it had to clear a supermajority threshold in both houses, which it did in the Senate by a vote of 34-4 and in the Assembly with a vote of 78-1. The Governor is expected to sign the bill since his office was party to the deal struck last week. Once the bill is approved by the Governor, it will officially be qualified for the 2020 primary ballot.

| GALT JOINT UNION ELEMENTARY SCHOOL DISTRIC<br>CASH FLOW ANALYSIS MODERNIZATION PROJECTS |                            |                           |  |                     | 1                        |                             |                          |  |                     |              |
|---|----------------------------|---------------------------|--|---------------------|--------------------------|-----------------------------|--------------------------|--|---------------------|--------------|
| 2017 THROUGH 2021   |                            |                           |  |                     |                          |                             |                          |  |                     |              |
| SEPTEMBER 13, 2019  |                            |                           |  |                     |                          |                             |                          |  |                     |              |
| ACTUAL AND PROJECTED REVENUE AND  | ACTUAL                     | ACTUAL                    | ACTUAL   | ACTUAL              | PROJECTED                |                             |                          |  |                     |              |
| EXPENDITURES 2016/17 - 2021/22  | 2016/17                    | 2017/18                   | 2018/19  | 2019/20             | 2019/20                  | 2020/21                     | 2021/22                  | 2022/23  | FUTURE              | 70744        |
|   |                            |                           |  |                     | 10000                    | 2020/22                     | LULLIZE                  | 2022/23  | FUTURE              | TOTAL        |
| BEGINNING BALANCE   | \$0                        | \$10,136,222              | \$7,766,564  | \$9,318,676         | \$5,620,596              | \$83,374                    | \$6,321,229              | \$2,175,994  | (\$5,003,915)       |              |
| Column1   | Column2                    | Column3                   | Column4  | Column5             | Column6                  | Column7                     |                          |  |                     |              |
| REVENUE AVAILABLE FOR EXISTING FACILITIES/MO  | DERNIZATION                | ANTONIO                   | Columna  | Columnia            | Comming                  | Column                      | Column8                  | Column9  | Column10            | Column1      |
| Measure K Bond Issuance #1  | \$9,490,000                | 1                         |  |                     | 3,000                    |                             | W-3 II NO 1 105          | TO SHOULD SEE  |                     | -15,005      |
| Measure K Bond Issuance #2  | \$0                        | \$0                       | \$9,992,000  | \$0                 | \$0                      | Ć0                          | 4-                       |  |                     | \$9,490,00   |
| Interest Earnings   | \$5,952                    | \$123,543                 | \$198,621  | \$0                 |                          | \$0                         | \$0                      | A STATE OF THE STA |                     | \$9,992,00   |
| Prop 39 Energy Funding  | \$650,248                  | 7225,545                  | 7138,021   | 50                  | \$50,000                 | \$30,000                    | \$30,000                 |  |                     | \$438,11     |
| State School Facilities Program Valley Oaks ES Md                                       | \$0                        | \$0                       | \$0  | ¢o.                 | to I                     | to our avail                |                          |  |                     | \$650,24     |
| State School Facilities Program Greer ES Moderni  | \$0                        | \$0                       | \$0  | \$0                 | \$0                      | \$2,841,216                 | \$0                      |  |                     | \$2,841,21   |
| State School Facilities Program River Oaks ES Mod                                       | \$0                        |                           | The second secon | \$0                 | \$0                      | \$2,062,322                 | \$0                      | STEEL THE STEEL  |                     | \$2,062,32   |
| State School Facilities Program - Facility Hardship                                     | \$0                        | \$0                       | \$0  | \$0                 | \$0                      | \$2,509,572                 | \$0                      |  |                     | \$2,509,57   |
| Other   | 50                         | \$0                       | \$0  | \$0                 | \$0                      | TBD                         | \$0                      | a same to  |                     | TB           |
| SUBTOTAL MOD/EXISTING FACILITIES REVENUE  | \$10,146,200               | \$123,543                 | \$10,190,621   | ***                 | 450.000                  | 47 445 446                  |                          |  |                     |              |
| CUMULATIVE MOD/EX. FACILITIES REVENUE   | \$10,146,200               | \$10,269,743              | \$20,291,081   | \$0<br>\$20,291,081 | \$50,000<br>\$20,341,081 | \$7,443,110<br>\$27,784,191 | \$30,000<br>\$27,814,191 | \$0<br>\$27,814,191  | \$0<br>\$27,814,191 | \$27,983,47  |
| ACTUAL AND PROJECTED EXPENDITURES   | THE RESERVE N              | The state of the state of | AUTOMORIA DEL  | THE WILLIAM         | THE PARTY OF             |                             | ALCO HISTORY             | 100000000000   | FATTER STATE        |              |
| Districtwide Telephone Project  | CONTRACTOR OF THE PARTY OF | \$296,610                 | \$83,001   |                     |                          |                             |                          |  |                     |              |
| Districtwide Security Camera Project  |                            | \$368,287                 |  | AIR AND MINES       |                          |                             |                          |  |                     | \$979,611    |
| Paving/Playground Equip/Fencing Project   | THE RESIDENCE OF           | \$332,042                 | \$3,592  |                     |                          |                             |                          |  |                     | \$371,879    |
| McCaffrey MS BFLC Renovation/Projectors Mount   |                            |                           | \$26,544   |                     |                          | William on Will             |                          |  |                     | \$358,586    |
| River Oaks Pump Replacement   |                            | \$274,917                 | 400 000  |                     |                          |                             |                          |  | 1                   | \$274,917    |
| River Oaks Fire/Alarm Intrusion   |                            |                           | \$69,708   | No.                 |                          |                             | ALC: GLAVE               | 7  |                     | \$69,708     |
| Valley Oaks ES HVAC/Roofing Inc. 1A (Updated Estima                                     | the the Defferent LLD -    | £200 444                  | \$416,809  | \$48,191            |                          | k                           |                          |  | 1                   | \$465,000    |
| Valley Oaks ES Kitchen/MPR Mod Inc. 18 (Updated Es                                      | te to Reflect LLB 8        | \$281,116                 | \$1,378,113  |                     | 100000                   |                             |                          |  |                     | \$1,659,225  |
| Greer ES Modernization increment 1  | t. to Reflect LLB ar       | \$172,788                 | \$2,932,620  | \$23,684            | \$75,000                 |                             |                          | ľ  |                     | \$3,220,000  |
|   | TWIST STATE                | \$163,749                 | \$\$14,400   | \$406,631           | \$35,000                 |                             |                          |  | 100                 | \$1,119,780  |
| Marengo Ranch ES Modernization (PBK Estimate PLU  | S UPDATED DSA F            | \$378,782                 | \$2,973,425  | \$3,125,458         | \$2,022,335              |                             |                          | T  | 1                   | \$8,500,000  |
| River Oaks ES Mod Increment I (PBK Estimate)  Greer ES DSA Close-Out Work               | TIME IN DO                 | \$149,326                 | \$22,021   | \$93,766            | \$3,234,887              |                             |                          |  | -                   | \$3,500,000  |
| 5,237 t.A   |                            |                           | \$50,015   |                     |                          |                             | 1                        | 8 1  |                     | \$50,015     |
| Freer ES Mod Increment 2 (DCA Estimate)   |                            | A STATE OF THE PARTY OF   | \$77,668   |                     |                          | \$355,255                   | \$1,880,435              | \$658,629  |                     | \$2,971,987  |
| Greer ES Mod Increment 3 (DCA Estimate)   |                            |                           |  |                     |                          |                             |                          |  | \$1,532,544         | \$1,532,544  |
| falley Oaks ES Mod Increment 2 (DCA Estimate)   |                            |                           |  |                     |                          | \$400,000                   | \$1,864,800              | \$6,421,280  | - 1 VS 1            | 98,686,080   |
| (alley Oaks ES Mod Increment 3 (DCA Estimate)   |                            |                           |  | -                   | 1                        | F                           |                          |  | 4,213,331           | \$4,213,331  |
| falley Oaks ES Mod Increment 4 (DCA Estimate)   |                            | STATE OF THE PERSON.      |  |                     |                          |                             |                          |  | 1,198,080           | \$1,198,080  |
| reer ES Increment 4 (DCA Estimate)  | - 1                        |                           | - 1  |                     | 1                        | 1                           |                          | 1  | \$8,686,080         | \$8,686,080  |
| Verranty Caliback   |                            | Charles Serve             | 18 77  |                     | \$20,000                 | \$20,000                    | \$20,000                 | \$30,000   |                     | \$90,000     |
| rogram Costs (legal, advertisement, consultants)  | \$9,978                    | \$68,771                  | \$36,591   | \$350               | \$30,000                 | \$30,000                    | \$30,000                 | \$0  | \$0                 | \$205,340    |
| atastrophic Loss Reserve (Claims, Major dryrot, term                                    | Ites, etc) @5%             |                           | ell II E. S.   | ALCOHOL BEIN        | \$100,000                | \$100,000                   | \$100,000                | \$20,000   | \$0                 | \$320,000    |
| scalation/inflation   |                            |                           |  |                     | \$20,000                 | \$250,000                   | \$230,000                | so l   |                     | \$500,000    |
| rogram Contingency  | 1 1                        |                           |  | 10000000            | \$50,000                 | \$50,000                    | \$50,000                 | \$50,000   | \$0                 | \$200,000    |
| roject Management   |                            |                           | \$54,002   |                     | \$0                      | \$0                         | \$0                      | \$0  | 1                   | \$54,002     |
| ther  |                            | P China is                | 5 1 15 7   | Comments of the     |                          | THE STATE OF                |                          | 20   | 1000                | 734,002      |
| OTAL EXPENDITURES   | \$9,978                    | \$2,486,388               | \$8,638,509  | \$3,698,080         | \$5,587,222              | \$1,205,255                 | \$4,175,235              | \$7,179,909  | \$15,630,035        | \$48,626,169 |
| OTAL CUMULATIVE EXPENDITURES  | \$9,978                    | \$2,496,366               | \$11,134,875   | \$14,832,955        | \$20,420,177             | \$21,625,432                | \$25,800,667             | \$32,980,576   | \$48,610,611        | 240,020,169  |
| NDING BALANCE MODERNIZATION/EXISTING FAI  | \$10,136,222               | \$7,766,564               | \$9,318,676  | \$5,620,596         | \$83,374                 | \$6,321,229                 | \$2,175,994              | HARE BACKS ON THE  | (\$20,633,950)      |              |

C\_(NUsers:\ministama\Downloaes\Gs\UESO CASHFLOW ANALYSS Sept 20.00 School Site Solutions, Inc.

| GJUESD MEASURE K FACILITIES IMPROVEMEN        | T PRIORITIES: MULTI-YEAR ROLL-OUT   |   |   |   |                   |                    |                |             |  |
|---|---|---|---|---|-------------------|--------------------|----------------|-------------|--|
| TIMELINE ASSUMES STATE FUNDING FO             | R ALL MODERNIZATION PROJECTS RECI   | EIVED 2020/21                                 |   |   | -                 |                    |                |             |  |
| PROGRESS UPDATE SEPTEMBER 2019                |   |   |   |   |                   |                    |                |             |  |
|   |   | Priority 1: Safety and Secu                   | urity: Priority 2: Modernization: Priority 3: | Infrastructura: Delavitura: 22-1-5        |                   |                    |                |             |  |
|   | Priority 1: Safety and Security; Priority 2: Modernization; Priority 3: Infrastructure; Priority 4: 21st Century Learning |   |   |   |                   |                    |                |             |  |
|   | VALLEY OAKS   | GREER   | MARENGO RANCH                                 | RIVER OAKS                                | LAVE CANWON       | -, -               |                |             |  |
| PLANNED FUNDING PER SCHOOL                    |   |   |   | IIIVEN OAKS                               | LAKE CANYON       | MCCAFFREY          | FAIRSITE       | TOTAL       |  |
| Measure K GO Bond                             | \$5,582,000   |   | \$5,000,000                                   | \$3,160,000                               | cano no           | A-00-000           |                | - 15 1      |  |
| Proposition 39 Energy Funding                 | \$122,100   | \$85,154                                      | \$318,464                                     | +-))                                      |                   | , ,                |                | \$19,482,00 |  |
| State School Facilities Program (SFP)/Prop 51 |   |   |   | 7250,643                                  | ې چر              | \$48,280           | )              | \$804,84    |  |
| *Modernization Eligibility                    | \$2,841,216   | \$2,002,322                                   | TBD-Elig in 2022                              | \$2,509,572                               | 2 \$0             | , co               |                |             |  |
| *New Construction                             | TBI   |   |   |   |                   |                    |                | \$7,413,11  |  |
| *Facilities Hardship (State Funding)          | \$0   | \$0   | TBD   | \$0                                       |                   | 1000               | 100            | \$          |  |
| TOTAL PLANNED FUNDING                         |   |   |   | 50  | ې چر              | \$0                | \$0            | ТВ          |  |
| TOTAL PLANNED FONDING                         | \$8,545,316   | \$7,147,476                                   | \$5,318,464                                   | \$5,900,421                               | \$200,000         | \$548,280          | \$40,000       | \$27,699,95 |  |
| COMPLETED PROJECTS                            |   |   |   |   |                   |                    |                | 1,,         |  |
| Priority 1 Projects: Safety and Security      | Telephones  | Telephones                                    | Telephones                                    |   |                   |                    |                | 7           |  |
|   | Security Cameras  | Security Cameras                              | Security Cameras                              | Telephones                                | Security System   | Telephones         | Telephones     |             |  |
|   | Paving  | Paving  | Paving  | Security Cameras                          | Playground Equip. | Security Cameras   | Security Camer | as          |  |
|   |   |   | raving  | Paving                                    | 1                 | Paving             | Paving         |             |  |
|   | Priority 2: Modernization   | Kinder Playground                             |   | ni .                                      |                   | Priority 4: 21st   |                |             |  |
|   |   | DSA Close-Out Work: Priority 3:               |   | Playground Equip.                         |                   | Century Learning   |                |             |  |
|   | HVAC/Roofing: Bldgs A,C,E   | Infrastructure                                |   |   |                   |                    |                |             |  |
|   | CDE Approved, Submitted to OPSC on  | N. San    |   | Security Fencing                          |                   | BFLC Remodel       |                |             |  |
|   | 11/13/18  | Firewall Repair                               |   | D   |                   |                    |                |             |  |
|   | Priority 2: Modernization   | Lighting Infrastructure                       |   | Priority 3: Infrastructure                |                   | Projector Mounting |                |             |  |
| 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1      |   | Priority 4: 21st Century Learning Priority 2: |   | Site Water Pump                           |                   |                    |                |             |  |
|   | Security Fencing  | Modernization                                 |   | S. C. |                   |                    |                |             |  |
|   | Kitchen/MP Room   | Remodel Classrooms: 3,4,5,6,10                |   | Replacement                               |                   |                    |                |             |  |
|   | Remodel: Including  | Modernizing Restrooms - Building C            |   | Priority 1: Safety and Security           |                   |                    |                |             |  |
|   | Kitchen Equipment   | Possible Removal of Portables                 |   | Fire Alarm System                         |                   |                    |                |             |  |
|   | THE MODELL WAS  |   |   | Intrusion System                          |                   |                    |                |             |  |
|   | Replacement/Upgrade   | CDE and DSA Approved                          |   | CDE Approved, Submitted to                |                   |                    |                |             |  |
|   | Fire Alarm System/Sprinklers  | Submitted to OPSC on 7/22/19                  |   | OPSC on 1/15/19                           |                   |                    |                |             |  |
|   | MPR Restroom Accessibility  |   |   |   |                   | 3.34               |                |             |  |
|   | Light Fixture and Controls  |   |   |   |                   |                    |                |             |  |
|   | New Epoxy Flooring in Kitchen   |   |   |   |                   |                    |                |             |  |
|   | CDE Approved, Submitted to OPSC on  |   |   |   |                   |                    |                |             |  |
|   | 11/13/18  |   |   |   |                   |                    |                |             |  |
| INCREMENT I PROJECTS                          |   |   |   |   |                   |                    | علييسية        |             |  |
| CURRENTLY ACTIVE PROJECTS                     |   |   | Priority 1: Safety and Security               |   |                   |                    |                |             |  |
| UNDER CONSTRUCTION                            |   |   | Veneer Replacement                            |   |                   |                    |                |             |  |
| AS OF SEPTEMBER 2019                          |   |   | Replace Fire Alarm System                     |   |                   |                    |                |             |  |
| Priority 1: Safety and Security               |   |   | Replace Intrusion Alarm System                |   |                   |                    |                |             |  |
| Priority 2: Modernization                     |   |   | Priority 2: Modernization                     |   |                   |                    |                |             |  |
| Priority 3: Infrastructure                    |   |   | Priority 3: Infrastructure                    |   |                   |                    |                |             |  |

| GJUESD MEASURE K FACILITIES IMPROVEMENT PRIC | ORITIES: MULTI-YEAR ROLL-OUT  |  |   |                                      |                 |           |                     |             |  |  |  |
|--|---|--|---|--------------------------------------|-----------------|-----------|---------------------|-------------|--|--|--|
| TIMELINE ASSUMES STATE FUNDING FOR ALI       | L MODERNIZATION PROJECTS  | RECEIVED 2020/21   |   |                                      |                 |           |                     |             |  |  |  |
| ROGRESS UPDATE SEPTEMBER 2019                |   |  |   |                                      | +               |           |                     |             |  |  |  |
|  |   | Priority 1: Safety and Sec   | curity: Priority 2: Modernization: Priority | : Infrastructure: Priority 4: 21st C | antury Lagraina |           | Can make the second | Non-Sept 10 |  |  |  |
|  | Priority 1: Safety and Security; Priority 2: Modernization; Priority 3: Infrastructure; Priority 4: 21st Century Learning |  |   |                                      |                 |           |                     |             |  |  |  |
|  | VALLEY OAKS   | GREER  | MARENGO RANCH                               | RIVER OAKS                           | LAKE CANYON     | MCCAFFREY | FAIRSITE            | TOTAL       |  |  |  |
|  |   |  | Restroom Modernization                      |                                      |                 |           |                     |             |  |  |  |
|  |   |  | Replace/repair Dry rot at Port. CR's        |                                      |                 |           |                     |             |  |  |  |
|  |   |  | New Exterior Lighting and Controls          |                                      |                 |           |                     |             |  |  |  |
|  |   |  | Exterior Paint                              |                                      |                 |           |                     |             |  |  |  |
|  |   |  | Replace and Repair Roofs                    |                                      |                 |           |                     |             |  |  |  |
|  |   |  | Replace Roof Drains and Downspouts          |                                      |                 |           |                     |             |  |  |  |
|  |   |  | Structural Repairs                          |                                      |                 |           |                     |             |  |  |  |
|  |   |  | Roof Coating at Port. CR's                  |                                      |                 |           | 1                   |             |  |  |  |
|  |   |  | Replace 8 HVAC Systems                      |                                      |                 |           | -                   |             |  |  |  |
|  |   |  | Replace BMS System                          |                                      |                 |           |                     |             |  |  |  |
|  |   |  | CDE Approved, Resubmitting to OPSC          |                                      |                 |           |                     |             |  |  |  |
| - 1  |   |  | after Demo (September 2019)                 |                                      |                 |           |                     |             |  |  |  |
| stimated Completion                          |   | The second secon | April 2020                                  |                                      |                 |           |                     |             |  |  |  |
| CURRENTLY ACTIVE PROJECTS IN DESIGN          |   | Priority 2: Modernization  |   | Priority 2: Modernization            |                 |           |                     |             |  |  |  |
| S OF AUGUST 2019                             |   | Priority 3: Infrastructure   |   | Priority 3: Infrastructure           |                 |           |                     |             |  |  |  |
| NCREMENT I PROJECTS                          |   | Roof Replacement and Repair  |   | Wood/Dry rot Repair                  |                 |           |                     |             |  |  |  |
|  |   | and HVAC Upgrades:   |   | Stucco/Masonry Repair                |                 |           |                     |             |  |  |  |
|  |   | At Bldgs. A, B, C, and D   |   | Strip and paint roofs                |                 |           |                     |             |  |  |  |
|  |   | Admin, Library, Classroom,   |   | Repair Drains/Downspouts             |                 |           |                     |             |  |  |  |
|  |   | Multi-Purpose Room   |   | Roof coating at Port. CR's           |                 |           |                     |             |  |  |  |
|  |   | New Energy Management System   |   | Replace 7 HVAC Systems               |                 |           |                     |             |  |  |  |
|  |   | <b>Exterior Painting of Permanent Buildings</b>  |   | Replace BMS System                   |                 |           |                     |             |  |  |  |
|  |   | CDE and DSA Approved   |   | CDE Approved, Submitted to           |                 | - 110     | 1                   |             |  |  |  |
|  |   | Submitted to OPSC on 7/22/19   |   | OPSC on 1/15/19                      |                 |           |                     |             |  |  |  |
| stimated Construction Start                  |   | 2020/21  |   | Spring 2020                          |                 |           |                     |             |  |  |  |

| TIMELINE ASSUMES STATE FUNDING FO   | R ALL MODERNIZATION PROJECTS REC            | EIVED 2020/21   |  |                                  |                  |            |          |       |
|-------------------------------------|---|---|--|----------------------------------|------------------|------------|----------|-------|
| PROGRESS UPDATE SEPTEMBER 2019      |   |   |  |                                  |                  |            |          |       |
|                                     |   | Priority 1: Safety and Security:                        | Priority 2: Modernization; Priority 3: I   | Infrastructure: Principy 4: 21et | Contunu Lanunina |            |          |       |
|                                     |   |   | miconiume, Finding 4, 2250   | Century Learning                 |                  |            |          |       |
|                                     | VALLEY OAKS                                 | GREER   | MARENGO RANCH  | RIVER OAKS                       | LAKE CANYON      | MCCAFFREY  | FAIDCITE | 70741 |
|                                     |   |   |  | MVEROARS                         | LAKE CANTON      | WICCAPPRET | FAIRSITE | TOTAL |
| NCREMENT 2 PROJECTS                 |   |   |  |                                  |                  |            |          |       |
| ARCITECTURAL DESIGN AND PLAN NEEDED | Priority 4: 21st Century Learning           |   |  |                                  |                  |            |          |       |
|                                     | New Classroom Building(s)                   | <del></del>   |  |                                  |                  |            |          |       |
|                                     | New Student and Staff Restrooms             |   |  | <del> </del>                     |                  |            |          |       |
|                                     | Remove Portables                            |   |  | t                                |                  |            |          |       |
|                                     | 1   |   |  |                                  |                  |            | -        |       |
| Estimated Construction Start        | 2020/21                                     |   | Lancate and Company of the Company o |                                  |                  |            | 1        |       |
|                                     |   |   |  |                                  |                  |            |          |       |
| INCREMENT 3 AND 4 PROJECTS          |   | Table Control   | e Tree religionalite   |                                  |                  |            |          |       |
| FUTURE: UNKNOWN FUNDING             | (Increment 3)                               | (Increment 3)   |  |                                  |                  |            |          |       |
|                                     | Priority 1: Safety and Security             | Priority 2: Modernization                               |  |                                  |                  |            |          |       |
|                                     | Upgrade Fire Alarm System                   | Roof Replacement and Repair                             |  | _                                |                  |            |          |       |
|                                     | Priority 2: Modernization                   | at Portable Classrooms                                  |  |                                  |                  |            |          |       |
|                                     | New Energy Management System                | Roofing/Fascia/Eave                                     |  |                                  |                  |            |          |       |
|                                     | Streetscape Improvements                    | Exterior Painting of Port. CR's                         |  |                                  | -                |            |          |       |
|                                     | Remodel Bldg. D Library into                | Upgrade Fire Alarm System                               |  |                                  |                  |            |          |       |
|                                     | New Administration                          |   |  |                                  |                  |            |          |       |
|                                     | Upgrades to Port. Classrooms:               |   |  |                                  |                  |            | ·        | 17    |
|                                     | Roofing/Fascia/Eave/Painting                | <u> </u>  |  |                                  |                  |            |          |       |
|                                     | (Increment 4)                               | (h  |  |                                  |                  |            |          |       |
|                                     | Priority 4: 21st Century Learning           | (Increment 4)   |  |                                  |                  |            |          |       |
|                                     | Remodel 3rd Gr. Classrooms into BFLC        | Priority 4: 21st Century Learning                       |  |                                  |                  |            |          |       |
|                                     | Remodel Sid Gr. Classicoms mito BFLC        | New Classroom Buildings New Student and Staff Bathrooms |  |                                  |                  |            |          |       |
|                                     | Priority 2: Modernization                   | Possible Removal of Portables                           |  |                                  |                  |            |          |       |
|                                     | Priority 3: Infrastructure                  | Possible Removal of Portables                           |  |                                  |                  |            |          |       |
|                                     | Other: Sewer Replacement                    |   |  |                                  |                  |            |          |       |
|                                     |   |   |  |                                  |                  |            |          |       |
| Estimated Construction Start        | Unknown: Beyond Measure K and State Funding | Unknown: Beyond Measure K and State Funding             |  |                                  |                  |            |          |       |